

FLORIDA EXTENSION WIDENING

What's happening on site?

August, 2017

- Roadway Open
- Miscellaneous punch list items remain

Actions to date:

June, 2017

- ✓ Road paved, striping and signalization completed
- ✓ Miscellaneous seeding and signing work remain

May, 2017

- ✓ Construction underway

April, 2017

- ✓ Construction commenced 4-7-17

March, 2017

- ✓ Work expected to begin week of 3-13-17

February, 2017

- ✓ Notice to proceed issued for March 6, 2017

January, 2017

- ✓ Working on contractual paperwork

December, 2016

- ✓ Acceptance of lowest bidder by City Council

Project Schedule:

- Project No.: 1301A12
- Bid Date: 10-19-16 Amount: \$714,761.05
- Council Approval Resolution 16-34
- Construction Notice to Proceed:
- Start Date: 3-6-17 Funded by: Capital Funds

- # of Days in Contract: 90 Proposed end date: 6-6-17
- Contractor: Command Construction, LLC
- Project Engineer: Principal Engineering

Project Description – Scope of Work

The project consists of widening an existing asphalt one-way roadway to a two-way roadway.

Construction will consist of the following:

- ❖ Widening existing asphalt roadway
- ❖ Combination curb and gutter
- ❖ Incidental concrete paving
- ❖ Drainage improvements

- ❖ Pavement striping and traffic signal improvements
- ❖ All other incidental work as needed

Project Locations

Florida Extension between West Causeway Approach and North Causeway

Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Field Inspector, by telephone at 985.624.3169 or by e-mail at

csiverd@cityofmandeville.com