

NEW GOLDEN SHORES WATERLINE IMPROVEMENTS

What's happening on site?

September, 2019

- ✓ Water mains installed on Marilyn
- ✓ Installing water mains on Joyce

Actions to date:

August, 2019

- ✓ Water mains installed on Cambronne
- ✓ Installing water mains on Marilyn

July, 2019

- ✓ Installing water mains on Cambronne

June, 2019

- ✓ Water mains installed on Barbara Place
- ✓ Working on driveways and clean-up

May, 2019

- ✓ Installing water mains on Barbara Place

April, 2019

- ✓ Pre-construction meeting held 4-4-19
- ✓ Notice to Proceed issued for 4-22-19

March, 2019

- ✓ Acceptance of lowest bidder by City Council

Project Schedule:

- Project No.: Principal No. 10701A3
- Bid Date: 1-23-19 Amount: \$1,169,660.00
- Council Approval: Resolution 19-02
- Construction Notice to Proceed: 4-22-19
- Start Date: 4-22-19 Funded by: Capital Funds
- # of Days in Contract: 315 Proposed end date: 3-1-20
- Contractor: Subterranean Construction LLC
- Project Engineer: Kyle Engineers – Project No. 18001

Project Description – Scope of Work

The work consists of installation of new 8" and 10" water mains replacing existing water mains in New Golden Shores Subdivision

Construction will consist of the following:

- ❖ Installation of approximately 6,850 linear feet of 8" PVC water lines and approximately 3,315 linear ft. of 10" PVC water lines
- ❖ Approximately 350 new meter service connections

- ❖ Removal and replacement of approximately 29 fire hydrants
- ❖ Removal and replacement of concrete streets
- ❖ Removal and replacement of concrete sidewalks
- ❖ Removal and replacement of concrete driveways
- ❖ Other incidental work to include site restoration

Project Location

New Golden Shores Subdivision

Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Engineering Assistant, by telephone at 985.624.3169 or by e-mail at csiverd@cityofmandeville.com